

Activity ID	Calendar	Activity Name	Original Duration	Remaining Duration	Schedule % Complete	Start	Finish	Total Float	May 2018		June 2018				July 2018				August 2018				September 2018				October 2018				November 2018				December 2018			
									22	29	06	13	20	27	03	10	17	24	01	08	15	22	29	05	12	19	26	02	09	16	23	30	07	14	21	28	04	11
18305 Chisago City 2018 Street Improvements									94 94 0% 23-Apr-18 30-Aug-18 0																													
A1000	6 Day - No Holidays	Precon Meeting (April 23, 2018)	0	0	0%	23-Apr-18		146	Precon Meeting (April 23, 2018)																													
A10015	6 Day - No Holidays	Advance Notification_Detour	0	0	0%	30-Apr-18*		138	Advance Notification_Detour																													
A1010	6 Day - No Holidays	Mobilization	5	5	0%	30-Apr-18*	04-May-18	3	Mobilization																													
A1020	6 Day - No Holidays	Anticipated Project Start Date	0	0	0%	07-May-18*		0	Anticipated Project Start Date																													
A1025	6 Day - No Holidays	CSAH 24 Complete	0	0	0%		23-Jun-18	80	CSAH 24 Complete																													
A1030	6 Day - No Holidays	Phase 1 Street/Parking Lots Complete	0	0	0%		31-Jul-18	38	Phase 1 Street/Parking Lots Complete																													
A1040	6 Day - No Holidays	Milestone 1 (Jul 20, 2018)	0	0	0%		20-Jul-18	55	Milestone 1 (Jul 20, 2018)																													
A1045	6 Day - No Holidays	Substantial Completion (August 19,2018)	0	0	0%		10-Aug-18	1	Substantial Completion (August 19,2018)																													
A1050	6 Day - No Holidays	Project Closeout	27	27	0%	10-Aug-18	30-Aug-18	1	Project Closeout																													
A1060	6 Day - No Holidays	Final Completion (August, 31, 2018)	0	0	0%		30-Aug-18	1	Final Completion (August, 31, 2018)																													
18305.1 Phase 1									60 60 0% 07-May-18 31-Jul-18 23																													
18305.1.1 CSAH 24									34 34 0% 07-May-18 23-Jun-18 49																													
A2000	6 Day - No Holidays	Traffic Control/Detour/Alt Ped Route	1	1	0%	07-May-18	07-May-18	0	Traffic Control/Detour/Alt Ped Route																													
A2010	6 Day - No Holidays	Reclaim/Stockpile	2	2	0%	07-May-18	08-May-18	79	Reclaim/Stockpile																													
A2015	6 Day - No Holidays	Remove Bituminous Pavement	1	1	0%	10-May-18	10-May-18	79	Remove Bituminous Pavement																													
A2020	6 Day - No Holidays	Remove Concrete Walk/C&G	3	3	0%	10-May-18	12-May-18	79	Remove Concrete Walk/C&G																													
A2030	6 Day - No Holidays	Remove Lighting Units/Foundations	1	1	0%	12-May-18	14-May-18	79	Remove Lighting Units/Foundations																													
A2040	6 Day - No Holidays	Remove/Replace Pipe/Structures	3	3	0%	14-May-18	17-May-18	79	Remove/Replace Pipe/Structures																													
A2050	6 Day - No Holidays	Common Excavation	3	3	0%	17-May-18	19-May-18	79	Common Excavation																													
A2060	6 Day - No Holidays	Select Granular	2	2	0%	19-May-18	21-May-18	79	Select Granular																													
A2070	6 Day - No Holidays	Aggregate Base Class 5 (Q) Street/Walks	5	5	0%	21-May-18	25-May-18	79	Aggregate Base Class 5 (Q) Street/Walks																													
A2075	6 Day - No Holidays	Install Conduit	3	3	0%	26-May-18	29-May-18	79	Install Conduit																													
A2080	6 Day - No Holidays	Revise Signal System	5	5	0%	31-May-18	04-Jun-18	79	Revise Signal System																													
A2090	6 Day - No Holidays	Install C&G	3	3	0%	04-Jun-18	07-Jun-18	79	Install C&G																													
A2100	6 Day - No Holidays	Install Concrete Walks	8	8	0%	07-Jun-18	14-Jun-18	79	Install Concrete Walks																													
A2110	6 Day - No Holidays	Bituminous Patching	1	1	0%	14-Jun-18	15-Jun-18	79	Bituminous Patching																													
A2120	6 Day - No Holidays	Pave Non Wear (3.0") Stage 1 (CSAH 24)	1	1	0%	15-Jun-18	15-Jun-18	79	Pave Non Wear (3.0") Stage 1 (CSAH 24)																													
A2130	6 Day - No Holidays	Pave Wear (2.0")	1	1	0%	16-Jun-18	16-Jun-18	79	Pave Wear (2.0")																													
A2140	6 Day - No Holidays	Topsoil	1	1	0%	16-Jun-18	18-Jun-18	79	Topsoil																													
A2150	6 Day - No Holidays	Seeding	1	1	0%	18-Jun-18	18-Jun-18	79	Seeding																													
A2160	6 Day - No Holidays	Signage	1	1	0%	19-Jun-18	19-Jun-18	79	Signage																													
A2165	6 Day Workweek	Project Cleanup	2	2	0%	19-Jun-18	21-Jun-18	48	Project Cleanup																													
A2170	6 Day - No Holidays	Pave Wear (1.5")	1	1	0%	21-Jun-18	22-Jun-18	80	Pave Wear (1.5")																													
A2180	6 Day - No Holidays	Permanenet Striping	2	2	0%	22-Jun-18	23-Jun-18	80	Permanenet Striping																													
18305.1.2 RR Ave/Parking Lot/Main Street Parking Lot									92 92 0% 07-May-18 31-Jul-18 38																													
A3000	6 Day - No Holidays	Traffic Control/Detour/Alt Ped Route	1	1	0%	07-May-18	08-May-18	0	Traffic Control/Detour/Alt Ped Route																													
A3010	6 Day - No Holidays	Reclaim	2	2	0%	08-May-18	10-May-18	0	Reclaim																													
A3015	6 Day - No Holidays	Measure/Remove Railing	5	5	0%	10-May-18	14-May-18	0	Measure/Remove Railing																													
A3020	6 Day - No Holidays	Remove Planter Box	1	1	0%	15-May-18	15-May-18	0	Remove Planter Box																													
A3030	6 Day - No Holidays	Remove Concrete Walk/C&G	1	1	0%	15-May-18	17-May-18	0	Remove Concrete Walk/C&G																													
A3040	6 Day - No Holidays	Directional Bore_4" SS Sewer	3	3	0%	17-May-18	19-May-18	0	Directional Bore_4" SS Sewer																													
A3050	6 Day - No Holidays	Directional Bore_1" Water Service	2	2	0%	19-May-18	21-May-18	0	Directional Bore_1" Water Service																													
A3060	6 Day - No Holidays	Remove/Replace Pipe/Structures	5	5	0%	21-May-18	25-May-18	0	Remove/Replace Pipe/Structures																													
A3065	6 Day - No Holidays	Install Hydrant	1	1	0%	26-May-18	26-May-18	0	Install Hydrant																													
A3070	6 Day - No Holidays	Common Excavation	3	3	0%	26-May-18	31-May-18	0	Common Excavation																													
A3080	6 Day - No Holidays	Subgrade Excavation	2	2	0%	31-May-18	01-Jun-18	0	Subgrade Excavation																													
A3085	6 Day - No Holidays	Install Conduit/Lighting	5	5	0%	02-Jun-18	07-Jun-18	0	Install Conduit/Lighting																													
A3090	6 Day - No Holidays	Grade Reclaimings-Street	3	3	0%	07-Jun-18	09-Jun-18	0	Grade Reclaimings-Street																													
A3100	6 Day - No Holidays	Install C&G	3	3	0%	09-Jun-18	12-Jun-18	0	Install C&G																													
A3115	6 Day - No Holidays	Install Class 5 Reclaimings-Walks	2	2	0%	12-Jun-18	14-Jun-18	0	Install Class 5 Reclaimings-Walks																													
A3116	6 Day - No Holidays	Install Concrete Walks	4	4	0%	14-Jun-18	18-Jun-18	0	Install Concrete Walks																													
A3120	6 Day - No Holidays	Tolerance Reclaimings-Street	1	1	0%	18-Jun-18	18-Jun-18	0	Tolerance Reclaimings-Street																													
A3130	6 Day - No Holidays	Pave Non Wear (2.5") Stage 1	1	1	0%	19-Jun-18	19-Jun-18	0	Pave Non Wear (2.5") Stage 1																													
A3140	6 Day - No Holidays	Topsoil	2	2	0%	19-Jun-18	21-Jun-18	71	Topsoil																													
A3150	6 Day - No Holidays	Seeding	1	1	0%	22-Jun-18	22-Jun-18	71	Seeding																													
A3160	6 Day - No Holidays	Signage	1	1	0%	22-Jun-18	23-Jun-18	71	Signage																													
A3165	6 Day - No Holidays	Project Clean-Up	10	10	0%	23-Jun-18	02-Jul-18	71	Project Clean-Up																													
A3170	6 Day - No Holidays	Pave Wear (2.5")	1	1	0%	31-Jul-18	31-Jul-18	38	Pave Wear (2.5")																													
18305.2 Phase 2									57 57 0% 19-Jun-18 10-Aug-18 1																													
18305.2.1 West Street/RR Ave/Stinson/Isabel Ave									57 57 0% 19-Jun-18 10-Aug-18 1																													
A4000	6 Day - No Holidays	Traffic Control	1	1	0%	19-Jun-18	21-Jun-18	0	Traffic Control																													
A4010	6 Day - No Holidays	Reclaim	1	1	0%	21-Jun-18	21-Jun-18	0	Reclaim																													
A4040	6 Day - No Holidays	Remove Concrete Walk/C&G	1	1	0%	22-Jun-18	22-Jun-18	0	Remove Concrete Walk/C&G																													
A4050	6 Day - No Holidays	Remove Lighting Foundation	1	1	0%	22-Jun-18	23-Jun-18	0	Remove Lighting Foundation																													
A4070	6 Day - No Holidays	Remove/Replace Pipe/Structures	5	5	0%	23-Jun-18	28-Jun-18	0	Remove/Replace Pipe/Structures																													
A4080	6 Day - No Holidays	Remove/Install Hydrant	1	1	0%	28-Jun-18	29-Jun-18	0	Remove/Install Hydrant																													
A4090	6 Day - No Holidays	Common Excavation	2	2	0%	29-Jun-18	30-Jun-18	0	Common Excavation																													
A4100	6 Day - No Holidays	Subgrade Excavation	1	1	0%	30-Jun-18	02-Jul-18	0	Subgrade Excavation																													
A4110	6 Day - No Holidays	Install Conduit/Lighting	4	4	0%	02-Jul-18	10-Jul-18	0	Install Conduit/Lighting																													
A4120	6 Day - No Holidays	Grade Reclaimings-Street	3	3	0%	10-Jul-18	12-Jul-18	0	Grade Reclaimings-Street																													
A4130	6 Day - No Holidays	Install C&G	2	2	0%	12-Jul-18	13-Jul-18	0	Install C&G																													
A4135	6 Day - No Holidays	Install Class 5 Reclaimings-Walks	2	2	0%	14-Jul-18	16-Jul-18	0	Install Class 5 Reclaimings-Walks																													
A4140	6 Day - No Holidays	Install Concrete Walks	3	3	0%	16-Jul-18	18-Jul-18	0	Install Concrete Walks																													
A4150	6 Day - No Holidays	Tolerance Reclaimings	2	2	0%	18-Jul-18	19-Jul-18	0	Tolerance Reclaimings																													
A4160	6 Day - No Holidays	Pave Non Wear (2.5") Stage 1	1	1	0%	20-Jul-18*	20-Jul-18	0	Pave Non Wear (2.5") Stage 1																													
A4170	6 Day - No Holidays	Topsoil	3	3	0%	20-Jul-18	22-Jul-18	1	Topsoil																													
A4180	6 Day - No Holidays	Seeding	1	1	0%	22-Jul-18	23-Jul-18	1	Seeding																													
A4190	6 Day - No Holidays	Signage	1	1	0%	23-Jul-18	23-Jul-18	1	Signage																													
A4195	6 Day - No Holidays	Project Clean-Up	10	10	0%	24-Jul-18	30-Jul-18	1	Project Clean-Up																													
A4200	6 Day - No Holidays	Pave Wear (2.5")	1	1	0%	30-Jul-18	31-Jul-18	1	Pave Wear (2.5")																													
A4220	6 Day - No Holidays	Punchlist	11	11	0%	31-Jul-18	10-Aug-18	1	Punchlist																													

▬ Remaining Level of Effort
 ▬ Actual Work
 ▬ Critical Remaining Work
▬ Actual Level of Effort
 ▬ Remaining Work
 ◆ Milestone